

KOCHI METRO RAIL LIMITED

ISO 9001:2015 Certified | CIN: U60100KL2011SGC028710

SIGNALLING SYSTEM FITNESS CERTIFICATE

Certificate No: KMRL/SIG/2026/00089

Date of Inspection: 2026-02-19

Train ID:	T-001	Inspector:	R. Kumar
Depot:	Muttom Depot	Valid Until:	2026-08-19

INSPECTION RESULTS - SIGNALLING PARAMETERS

Param ID	Parameter Name	Unit	Measured Value	Acceptance Range
SIG-001	ATP Response Time	ms	320	<= 500
SIG-002	Balise Read Accuracy	%	99.82	>= 99.5
SIG-003	Odometer Drift	%	0.28	<= 0.5
SIG-004	Cab Signal Display Brightness	cd/m2	285	>= 200
SIG-005	Train-Wayside Comm Latency	ms	62	<= 100
SIG-006	Axle Counter Reset Accuracy	%	99.97	>= 99.9
SIG-007	Speed Sensor Accuracy	%	99.45	>= 99.0

Summary: All signalling parameters for Train T-001 measured on 2026-02-19 at Muttom Depot are within KMRL acceptance criteria. The ATP system demonstrated a response time of 320 ms, well within the 500 ms threshold. Balise read accuracy recorded at 99.82%, exceeding the 99.5% minimum. Odometer drift measured at 0.28% over 10 km calibration. Cab signal DMI brightness at 285 cd/m2 under direct sunlight. CBTC radio round-trip latency at 62 ms. Axle counter reset accuracy at 99.97%. Speed sensor accuracy at 99.45% across full range.

This signalling system inspection has been conducted in accordance with KMRL/QA/CERT/2024 standards. All measurements taken using calibrated instruments (NABL accredited).

Inspecting Officer:

R. Kumar
Sr. Rolling Stock Inspector

Authorized Signatory:

S. Menon, Chief Engineer
KMRL Operations